

**MEADE SCHOOL DISTRICT 46-1  
BUILDINGS & GROUNDS DEPARTMENT**

"To Build Knowledge and Skills for Success Today and Tomorrow"



**Todd Battles**

SUPERVISOR OF BUILDINGS & GROUNDS  
12940 E. HIGHWAY 34  
STURGIS, SD 57785  
Phone: 605-347-2649  
Fax: 605-347-3363

E-mail: [todd.battles@k12.sd.us](mailto:todd.battles@k12.sd.us)

July 12, 2021

School Board Meeting

The High School is slated to begin demo work in the library on the 12<sup>th</sup> for the new HVAC. I will begin to have more pictures as things progress.

At Sturgis Elementary we had damage due to the hail. The EIFS has been repaired and we are awaiting the for reroofing the Bear Butte section. The shingles are to arrive on July 30<sup>th</sup>. The Bear Butte section of the building is going to be upgraded with new VAV's and the removal of antiquated air valves. The wiring is being ran and the VAV's are on site with a couple beginning to be installed. The old nurses and library are to receive new carpet. The installer is set to remove on the 12<sup>th</sup> and carpet is set to be shipped that day also.

The Business Building will receive two new doors and windows at the rear of the building.

SWMS has the south parking lot slated to be installed. The Grunwald public restrooms are also being updated to help with activities in gym. SWMS is also receiving LED fixtures interior and exterior to help with safety and efficiency.

The upstairs lighting in most of the upstairs at PVE has been upgraded to LEDS. The main floor classrooms are next in line. We are in process of waiting on hardware with the start date to be 15<sup>th</sup>.

Stagebarn is doing well. We will be installing a fence around the track to help with security. The fence has been ordered and installation to be the week of the 19<sup>th</sup>.

Elm Springs has had new playground equipment installed. The department will be going out to place boarder and pea gravel. Opal has had the pump installed and samples sent in to be analyzed to see what the next course of action is to be. CRMS is still in the process of establishing a playground. All schools are to be checked for needed gravel.

Whitewood will receive a new entrance door leading to the playground.

The department has all the gym floors completed or scheduled to be finished. The custodial departments have worked extremely hard through this pandemic and in most instances are back to a "normal" summer cleaning schedule.

I have started a power point that I will try to update weekly to show the progress in the next 8 weeks.